



# Municipality of Monroeville

## 2017 Road Projects List/ Schedule

Last Updated June 22, 2017



**\*\*\* FOG SEALING IS TENTATIVELY SCHEDULED TO BEGIN 6/12/17, WEATHER PERMITTING. MILL & OVERLAY IS TENTATIVELY SCHEDULED TO BEGIN IN LATE JUNE OR JULY. CRACK SEALING IS COMPLETE. \*\*\***

STREET NAME	METHOD	FROM	TO	ANTICIPATED CONSTRUCTION DATES
ALSTAN COURT	FOG SEAL	JAMISON LANE	END	Complete
AURA DRIVE	MILL & OVERLAY	HOCHBERG ROAD	END	6/26 - 8/23
AZALEA DRIVE	MILL & OVERLAY	GARDEN CITY DRIVE	LILAC DRIVE	6/26 - 8/23
BUTLER DRIVE	FOG SEAL	OHIO STREET	END	complete
CECIL ALLEY	FOG SEAL	MAINE STREET	END	complete
CEDAR RIDGE DRIVE	MILL & OVERLAY	STROSCHEIN ROAD	END	6/26 - 8/23
COMPROMISE ALLEY	FOG SEAL	MAINE STREET	END	complete
CORKWOOD DRIVE	MILL & OVERLAY	FOXWOOD DRIVE	END	6/26 - 8/23
COTTAGE LANE	FOG SEAL	LOGANS FERRY ROAD	END	6/23-6-30
DARROW DRIVE	FOG SEAL	GRANDVIEW AVENUE	END	complete
DRIFTMAN DRIVE	FOG SEAL	PENNVIEW DRIVE	LAURA LEE DRIVE	Complete
FIELDSTONE DRIVE	FOG SEAL	GARDEN CITY DRIVE	GARDEN CITY DRIVE	6/23-6/30
FRANKLIN HEIGHTS DRIVE	FOG SEAL	WOODHAVEN DRIVE	CENTER ROAD	complete
GATEWAY DRIVE	FOG SEAL	CENTER ROAD	END	Complete
HARPER DRIVE	FOG SEAL	FAIRLAWN DRIVE	EVERGREEN PARK	6/27-6/30
HAZEL DRIVE	FOG SEAL	LOGANS FERRY ROAD	END	Complete
HEATHER DRIVE	FOG SEAL	DUFF ROAD	END	6/27-6/30
HILLSIDE AVENUE EXT.	FOG SEAL	GRANDVIEW AVENUE	END	6/26-6-30
HOLY CROSS DRIVE	MILL & OVERLAY	HAYMAKER ROAD	OLD CONCORD ROAD	6/26 - 8/23
JAMISON LANE	FOG SEAL	MONROEVILLE BLVD	MONROEVILLE BLVD	6/23-6-30
JAMISON LANE DRIVEWAY	FOG SEAL	JAMISON LANE	END	complete
KELVINGTON DR	FOG SEAL	HAYMAKER ROAD	END	6/26-6-30
KENTUCKY AVENUE	FOG SEAL	MAINE STREET	END	6/26-6-30
OAK POINTE DRIVE	FOG SEAL	NORTHERN PIKE	END	Complete
OLD HAYMAKER ROAD	MILL & OVERLAY	OLD WILLIAM PENN HIGHWAY	END	6/26 - 8/23
PAULINE DRIVE	FOG SEAL	LOGANS FERRY ROAD	END	6/23 - 6/30
PINE STREET	FOG SEAL	TILBROOK ROAD	END	Complete
PINEFROST DRIVE	FOG SEAL	SUNNYFIELD DRIVE	FIELDSTONE DRIVE	6/26-6/30
PINEVUE DRIVE	FOG SEAL	CENTER ROAD	LOGANS FERRY ROAD	6/26 6/30
RIZZI DRIVE	FOG SEAL	GRANDVIEW AVENUE	END	complete
SHUMAKER DRIVE	FOG SEAL	THELWAY DRIVE	WILTHER DRIVE	Complete
SMITH LANE	FOG SEAL	MONROEVILLE ROAD	END	6/26-6-30
ST. VINCENT DRIVE	MILL & OVERLAY	HAYMAKER ROAD	END	6/26 - 8/23
VALLEYVIEW DRIVE	FOG SEAL	DAHLIA DRIVE	GREENLEAF DRIVE	6/26-6/30
WILLOW DRIVE	MILL & OVERLAY	ROSECREST DRIVE	MOUNT PLEASANT ROAD	6/26 - 8/23
WOODHAVEN DRIVE	FOG SEAL	EVERGREEN DRIVE	LOGANS FERRY ROAD	complete